



CITY OF NORTH PORT

CONTRACT/AGREEMENT AMENDMENT FORM

Amendment No.: Six (6)

City's Contract No./ Agreement No.: 2015- 19

Commission Meeting Date:

Purchase Order No.: 046574

Project Name: Price Blvd. Widening

Originating Department/Division: Public Works/Engr.

Point of Contact/Project Manager: Anthony Friedman, P.E.

Contractor: American Consulting Engineers of Florida

Amendment required as a result of:

- Changed/Unforeseen Conditions
- Errors and Omissions
- Change in Scope
- Time Extension/Deletion
- Change in Price (+/-)
- Owner's Request

Please complete the following sections, and attach additional pages as necessary:

Explanation of Request (What is changing? Include effect on completion time):

The Price Boulevard Widening Plans were 100% completed around June 2021. Since roadway plans have been completed, at least 23 new residential homes have been permitted/constructed along the road corridor. New residential construction necessitates plan revisions to accommodate new/proposed driveway connections, sidewalk & front-yard slope and grades including adjustments to proposed curb & gutter elevations and stormwater inlets. Due to road wash-outs occurring at Blueridge, McCaughey, Lagoon and Creighton Waterways resulting from Hurricane Ian, the City proposes to prevent future incidents by upsizing stormwater conveyances in the waterways – under the road – including enhanced canal bank and shore protection. Additionally, it is proposed at this time to design and permit the replacement or widening of the Myakkahatchee Creek Bridge as part of the effort to improve Price Boulevard. Finally, The Fire/Rescue Department requested that an emergency traffic signal be placed at the intersection of Citizen's Parkway, near FS 84, which will be added to the plans under this amendment.

Road Design and Permitting Costs = \$699,219.

Bridge Design and Permitting Costs = \$519,609.

Road Plans Timeline = Jan. 2023 to Feb. 2024.

Bridge Plans Timeline = Jan. 2023 to June 2024.

Reason for Amendment (Why is it changing?):

To accommodate expanded project scope of work, extend project design/permitting duration, and Commission approval of additional design/permitting costs.

Attachments (list documents supporting change):

Click or tap here to enter text.

Please fill in the information below as applicable. You must double-click the chart to open in Excel before entering data.		
Account Number	Project Number	Amount
153-5000-541.63-00	R15PW1/U15PW1	1,218,828

CHANGE IN CONTRACT PRICE		CONTINGENCY FUNDS	
Please fill in the information below as applicable. You must double-click the chart to open in Excel before entering data.			
Original Contract Amount:	\$2,394,028.31	Use of Contingency Funds? (Yes or No)	No
Last Approved Amendment #	1 through 5	Original Contingency Amount:	
Last Approved Change Order #			
Prior Approved Amount: Amendments	\$545,366.71	Approved Use of Contingency Amount:	
Prior Approved Amount: Change Orders			
Current Contract Price:	\$2,939,395.02	This (Decrease)/Increase:	
This Change Add/(Deduct):	\$1,218,827.95		
Total Contract Amount w/ this change (pending approval):	\$4,158,222.97	Contingency Balance w/ this change approved:	\$0.00

CHANGE IN CONTRACT TIME				
Please fill in the Initial & Final Dates of the Original Contract, and the Difference (days) for each subsequent amendment (the date will auto-fill for the amendment). Then fill in the corresponding Action and Basic Description. You must double-click the chart to open in Excel before entering data. There are extra rows hidden, and extra rows may be added if necessary.				
Initial Date	Final Date	Difference (days)*	Action	Basic Description
10/2/15	9/26/16	360 days	Original	Initial Execution
9/27/16	9/27/17	365 days	Amendment One	
9/28/17	1/28/19	487 days	Amendment Two	
1/29/19	5/31/20	488 days	Amendment Three	
6/1/20	5/31/21	364 days	Amendment Four	
6/1/21	7/31/21	60 days	Amendment Five	
8/1/21	6/4/24	1038 days	Amendment Six	

RECOMMENDED:

By: [Signature] 12.15.22
Contractor Date

By: [Signature] 12/14/2022
City POC/Project Manager Date

APPROVED:

By: [Signature] 12/19/22
Department Director Date

By: [Signature] 1/6/23
Budget Administrator Date

By: [Signature] 1/6/23
Purchasing Date

By: [Signature] 1/6/23
Finance Director Date

By: [Signature] 1/6/23
Assistant City Manager Date

By: [Signature] 1/24/23
City Manager Date

By: [Signature] 1/25/23
City Clerk Date

By: [Signature] 1/25/23
City Attorney Date