

**SECOND AMENDMENT TO CONTRACT NO. 2022-26 WATER PIPELINE BRIDGE REPLACEMENTS –
HABERLAND/WOODHAVEN/N. TOLEDO BLADE FOR CHANGE IN SCOPE AND TIME EXTENSION**

This *Second Amendment to Contract No. 2022-26 Water Pipeline Bridge Replacements – Haberland/Woodhaven/N. Toledo Blade* for change in scope and time extension (“Second Amendment”), is made and entered into by and between the City of North Port, Florida, a municipal corporation of the State of Florida (“City”) and Spectrum Underground, Inc., which is registered to conduct business in the State of Florida and whose address is 5802 Bee Ridge Road, Suite 101, Sarasota, FL 34233 (“Contractor”).

RECITALS

WHEREAS, on or around July 12, 2022, the parties entered into *Contract No. 2022-26 Water Pipeline Bridge Replacements – Haberland/Woodhaven/N. Toledo Blade* for construction of water pipeline replacements for bridges at Haberland, Woodhaven and North Toledo Blade (the “Original Contract”); and

WHEREAS, on or around October 31, 2022, the parties entered into the *First Amendment to Contract No. 2022-26 Water Pipeline Bridge Replacements- Haberland/Woodhaven/N. Toledo Blade* for a change in scope to add the Ortiz Bridge water pipeline replacement, a time extension of 90 days, and a price increase of \$135,066.50; and

WHEREAS, on or around November 30, 2022, the parties entered into Change Order No.1 for an unforeseen tie-in to the watermain not shown on the plans and to decrease the available contingency \$31,745.00; and

WHEREAS, the parties mutually desire to amend the Original Contract, to add MacCaughey Waterway Bridge wastewater pipeline replacement at Price Boulevard, a time extension of 90 days, and a price increase of \$199,227.50; and

NOW THEREFORE, in consideration of the mutual covenants contained herein, the parties agree that the Original Contract is amended as follows, with all other terms in the Original Contract remaining unchanged and in full force and effect:

1. EFFECT OF AMENDMENT/EFFECTIVE DATE

- A. The parties ratify the terms and conditions of the Original Contract not inconsistent with this Second Amendment, all of which are incorporated by reference as if set forth fully herein. This Second Amendment modifies the sections of the Original Contract as identified herein. Where a section of the Original Contract is not identified, the terms as they appear in the Original Contract remain and apply.
- B. All references to this “Contract” in the Original Contract and this Second Amendment mean and include both the Original Contract and this Second Amendment.
- C. This Second Amendment is effective as of the date the last party signs it as identified below (the “Effective Date”) and shall continue as otherwise provided in the Original Contract.

2. ORIGINAL CONTRACT SECTION 1. B. – Time is of the Essence.

Section 1. B. of the Original Contract is amended in its entirety as follows:

- B. Time is of the Essence. Section Following the Effective Date of this Contract, the Contractor specifically agrees that it will commence operations within a mutually agreed upon time following notification by the City to commence work (“notice to proceed”) and that all work performed under the provisions of this Contract must be completed in not more than **four hundred fifty (450) calendar days** from the notice to proceed; subject only to delays caused through no fault of the Contractor or acts of God; and the work must be substantially completed within **four hundred twenty days (420) calendar days** from the notice to proceed, with final completion withing **thirty (30) calendar days** after attaining Substantial Completion or after delivery to the Contractor of the punch list of items for final completion, whichever is later (“Contract Time”). Contract Time may be extended due to unforeseen circumstances or unknown site conditions that alter the scope of work only as agree to in writing by both parties and incorporated into the Contract as a change order or amendment. Time is of the essence in the performance of this Contract.

3. ORIGINAL CONTRACT SECTION 2 – CONTRACT PRICE.

Section 2 of the Original Contract is amended in its entirety as follows:

The Contract price is **SEVEN HUNDRED SIX THOUSAND SIX HUNDRED FORTY-THREE DOLLARS AND EIGHTY-FIVE CENTS (\$706,643.85).**

4. ORIGINAL CONTRACT SECTION 3. A. – Scope and Incorporation of Bid Documents.

Section 3. A. of the Original Contract is amended in its entirety as follows:

- A. Scope and Incorporation of Bid Documents. The work includes the construction of the water/wastewater pipelines bridge replacements – Haberland/Woodhaven/ N. Toledo Blade/Ortiz/MacCaughy as described in the Request for Bid No. 2022-26 (“RFB”), including plans, drawings, specifications, addenda, permits, drawings, diagrams and other related documents, and the Contractor’s response to the RFB; are specifically made a part of this Contract (“Contract Documents”) and are incorporated by reference. In the event of a conflict between or among the documents or any ambiguity or missing specifications or instruction, the following priority is established:

- (1) This Contract No. 2022-26 approved by the City Commission, and any attachments.
- (2) The RFB, including all attachments and addenda.
- (3) Contractor’s response to the solicitation
- (4) Specific direction from the City Manager

5. NEW ATTACHMENT 1 TO SECOND AMENDMENT – WASTEWATER PIPELINE BRIDGE REPLACEMENTS (MACCAUGHEY WW/PRICE BLVD.) - COST SCHEDULE

Attachment No. 1 to Second Amendment – Wastewater Pipeline Bridge Replacement (Maccaughey WW/Price Blvd.) Cost Schedule attached, is hereby added as a new attachment, and is incorporated as if set forth in the Original Contract.

IN WITNESS WHEREOF, the parties have executed this Second Amendment as follows.

SPECTRUM UNDERGROUND, INC.

By: H.R. Sunquist Sr
Name: Harlan R. Sunquist SR
Title: Vice President

ACKNOWLEDGEMENT

STATE OF FLORIDA
COUNTY OF SARASOTA

The foregoing instrument was acknowledged before me by means of physical presence or online notarization, this 26th day of January 2023 by Harlan Sunquist, SR, as Vice President for Spectrum underground, inc.


Sarahi Graciela Lopez
Notary Public

Personally Known OR Produced Identification
Type of Identification Produced _____




Approved by the City Commission of the City of North Port, Florida on Feb. 28, 2023.

CITY OF NORTH PORT




A. JEROME FLETCHER II, ICMA-CM, MPA
CITY MANAGER

ATTEST



HEATHER FAUST, MMC
CITY CLERK

APPROVED AS TO FORM AND CORRECTNESS



AMBER L. SLAYTON, B.C.S.
CITY ATTORNEY

WASTEWATER PIPELINE BRIDGE REPLACEMENT (MACCAUGHEY WW/PRICE BLVD.)					
BID FORM - TABULATION- COST SCHEDULE					
Bidders are required to complete all fields shaded in green. All other fields will be automatically calculated.					
NAME OF BUSINESS:					
CONTACT PERSON:					
EMAIL ADDRESS:					
AUTHORIZED SIGNATURE:					
ITEM #	DESCRIPTION	EST QTY	UNIT	TOTAL UNIT COST	EXTENDED COST
I GENERAL ITEMS					
1	Mobilization/Demobilization	1	LS	\$2,475.00	\$2,475.00
2	Maintenance of Traffic	1	LS	\$1,125.00	\$1,125.00
3	Erosion and Sediment Control	1	LS	\$2,659.00	\$2,659.00
4	Dewatering	1	LS	\$200.00	\$200.00
5	Survey Stake-Out	1	LS	\$3,665.00	\$3,665.00
6	Survey Record Drawings	1	LS	\$3,665.00	\$3,665.00
II WATERMAIN ITEMS					
7	10" HDPE (DR-9) by Directional Drill	200	LF	\$127.00	\$25,400.00
8	10" 11.25 Elbow	2	EA	\$1,690.00	\$3,380.00
9	10" Foster Adapt	2	EA	\$908.00	\$1,816.00
10	10"X8" Reducer	2	EA	\$1,695.00	\$3,390.00
11	8" PVC WM (C-900 DR-18)	40	EA	\$94.00	\$3,760.00
12	8" 45° Elbow	4	EA	\$1,085.00	\$4,340.00
13	8" Gave Valve	2	EA	\$3,835.00	\$7,670.00
14	8" Air Release Valves	1	EA	\$9,475.00	\$9,475.00
15	8" Connect to Existing	2	EA	\$7,587.00	\$15,174.00
16	HDPE to PVC Pipe Adapter	2	EA	\$380.00	\$760.00
17	14" HDPE (DR-9) by Directional Drill	200	LF	\$179.60	\$35,920.00
18	14" 11.25° Elbow	2	EA	\$2,848.00	\$5,696.00
19	14" Foster Adpt	2	EA	\$1,150.00	\$2,300.00
20	14"x12" Reducer	2	EA	\$2,470.00	\$4,940.00
21	12" 45° Elbow	4	EA	\$1,710.00	\$6,840.00
22	12" PVC WM (C-900 DR-18)	40	EA	\$136.00	\$5,440.00
23	12" Gave Valve	2	EA	\$5,610.00	\$11,220.00
24	12" Air Release Valves	1	EA	\$9,810.00	\$9,810.00
25	12" Connect to Existing	2	EA	\$11,272.00	\$22,544.00
26	HDPE to PVC Pipe Adapter	2	EA	\$854.00	\$1,708.00
27					\$0.00
28					\$0.00
29					\$0.00
30					\$0.00
31					\$0.00
32					\$0.00
III RESTORATION ITEMS					
33	Sod	230	SY	\$9.85	\$2,265.50
34	Swale Restoration	120	SY	\$13.25	\$1,590.00
35					\$0.00
36					\$0.00
37					\$0.00
				TOTAL BID	\$199,227.50
AWARD: THIS BID WILL BE AWARDED TO THE LOWEST, RESPONSIVE, RESPONSIBLE BIDDER					



CITY OF NORTH PORT



CONTRACT/AGREEMENT AMENDMENT FORM

Amendment No.: 2

City's Contract No./ Agreement No.: 2022-26

Commission Meeting Date: 2/14/2023

Purchase Order No.: 049512

Project Name: Water Pipeline Bridge Replacements-Haberland/Woodhaven/N Toledo Blade

Originating Department/Division: Utilities/Wastewater Point of Contact/Project Manager: Jennifer Fehrs, P.E.

Contractor: Spectrum Underground, Inc.

Amendment required as a result of:

Changed/Unforeseen Conditions

Errors and Omissions

Change in Scope

Time Extension/Deletion

Change in Price (+/-)

Owner's Request

Please complete the following sections, and attach additional pages as necessary:

Explanation of Request (What is changing? Include effect on completion time):

Addition of the MacCaughey Waterway wastewater pipelines replacement to the scope of the project. The additional work will add 90 days to the completion time.

Reason for Amendment (Why is it changing?):

The wastewater pipelines on the at the MacCaughey Waterway are currently aerial crossings at Price Blvd. Hurricane Ian did severe damage to other aerial pipeline crossings along Price Blvd. and with the widening of Price Blvd. moving forward with all due haste, these mains will need to be installed below the waterway. Utilities has a project that bid recently to do very similar work with Spectrum Underground, Inc. being the selected contractor. They will be mobilized to do the other bridge replacements and can add these two pipelines to their scope.

Attachments (list documents supporting change):

1. Spectrum schedule proposal
2. Spectrum bid submittal for MacCaughey Waterway
3. Plans for the pipeline replacements

Please fill in the information below as applicable. You must double-click the chart to open in Excel before entering data.		
Account Number	Project Number	Amount
420-6062-535.63-00	U23PFM	199,227.50

CHANGE IN CONTRACT PRICE		CONTINGENCY FUNDS	
Please fill in the information below as applicable. You must double-click the chart to open in Excel before entering data.			
Original Contract Amount:	\$340,604.85	Use of Contingency Funds? (Yes or No)	No
Last Approved Amendment #	1	Original Contingency Amount:	\$54,941.00
Last Approved Change Order #	1		
Prior Approved Amount: Amendments	\$135,066.50	Approved Use of Contingency Amount:	\$31,745.00
Prior Approved Amount: Change Orders	\$31,745.00		
Current Contract Price:	\$507,416.35	This (Decrease)/Increase:	\$0.00
This Change Add/(Deduct):	\$199,227.50		
Total Contract Amount w/ this change (pending approval):	\$706,643.85	Contingency Balance w/ this change approved:	\$23,196.00

CHANGE IN CONTRACT TIME				
Please fill in the Initial & Final Dates of the Original Contract, and the Difference (days) for each subsequent amendment (the date will auto-fill for the amendment). Then fill in the corresponding Action and Basic Description. You must double-click the chart to open in Excel before entering data. There are extra rows hidden, and extra rows may be added if necessary.				
Initial Date	Final Date	Difference (days)*	Action	Basic Description
9/15/22	6/12/23	270 days	Original	Initial Execution
6/13/23	9/10/23	90 days	Amendment No. 1	Time for additional work
9/11/23	9/20/23	10 days	Change Order No. 1	Time for additional work
9/11/23	12/10/23	90 days	Amendment No. 2	Time for additional work
Total		460 days		
* Calendar days (not working days)				

RECOMMENDED:

By: *A.S. Sargent* 1-26-23
 Contractor Date

By: Jennifer Fehrs Digitally signed by Jennifer Fehrs
Date: 2023.01.26 11:51:39 -05'00'
 City POC/Project Manager Date

APPROVED:

By: Nancy Gallinaro Digitally signed by Nancy Gallinaro
Date: 2023.01.26 13:26:25 -05'00'
 Department Director Date

By: Lisa Herrmann Digitally signed by Lisa Herrmann
Date: 2023.02.09 09:06:45 -05'00'
 Budget Administrator Date

By: Alla V. Skipper Digitally signed by Alla V. Skipper
Date: 2023.02.08 14:12:34 -05'00'
 Purchasing Date

By: Lisa Herrmann Digitally signed by Lisa Herrmann
Date: 2023.02.09 09:07:00 -05'00'
 Finance Director Date

By: *Jean Harbough* Date: 2023.02.13
10:55:20 -05'00'
 Assistant City Manager Date

By: *Alem Alh*
 City Manager Date

By: _____
City Clerk Date

By: _____
City Attorney Date

Spectrum Underground, Inc.



EXCAVATION - PIPELINE - DIRECTIONAL BORING

TRUCKING, DEMOLITION, EARTHWORK, PAVING, STORM, SANITARY & WATER INSTALLATIONS

LICENSE #CG C008435

LICENSE #CU C056873

December 21, 2022

Via Email

Attn: Jennifer Fehrs, P.E.
Utility Engineer
City of North Port
6644 W. Price Blvd
North Port, Fl. 34291

Re: MacCaughey WW Force Main Replacement

Dear Mrs. Fehrs

Attached please find our change order request for the MacCaughey WW Bridge Force Main Replacement. Brief scope of work is described below. After review if you require any additional information please advise.

Scope of Work

The current 8" & 12" force main piping is an elevated bridge mounted crossing, which is being replaced by installing 8" & 12" HDPE DR9 pipe by directional drill under the MacCaughey WW. After testing the new 8" & 12" forces will be connected to the existing PVC force mains on each side of the bridge, abandoning the bridge piping which will be removed at a later date by others. ROW will be restored with Bahia Sod restoration

We would respectfully request an additional 90 days for the completion of this work.

Sincerely

Spectrum Underground, Inc.

H. R. (Hondo) Sunquist Sr.
Vice President

WASTEWATER PIPELINE BRIDGE REPLACEMENT (MACCAUGHEY WW/PRICE BLVD.)
 BID FORM - TABULATION- COST SCHEDULE

Bidders are required to complete all fields shaded in green. All other fields will be automatically calculated.

NAME OF BUSINESS:

CONTACT PERSON:

EMAIL ADDRESS:

AUTHORIZED SIGNATURE:

ITEM #	DESCRIPTION	EST QTY	UNIT	TOTAL UNIT COST	EXTENDED COST
I					
<i>GENERAL ITEMS</i>					
1	Mobilization/Demobilization	1	LS	\$2,475.00	\$2,475.00
2	Maintenance of Traffic	1	LS	\$1,125.00	\$1,125.00
3	Erosion and Sediment Control	1	LS	\$2,659.00	\$2,659.00
4	Dewatering	1	LS	\$200.00	\$200.00
5	Survey Stake-Out	1	LS	\$3,665.00	\$3,665.00
6	Survey Record Drawings	1	LS	\$3,665.00	\$3,665.00
II					
<i>WATERMAIN ITEMS</i>					
7	10" HDPE (DR-9) by Directional Drill	200	LF	\$127.00	\$25,400.00
8	10" 11.25 Elbow	2	EA	\$1,690.00	\$3,380.00
9	10" Foster Adapt	2	EA	\$908.00	\$1,816.00
10	10"X8" Reducer	2	EA	\$1,695.00	\$3,390.00
11	8" PVC WM (C-900 DR-18)	40	EA	\$94.00	\$3,760.00
12	8" 45° Elbow	4	EA	\$1,085.00	\$4,340.00
13	8" Gave Valve	2	EA	\$3,835.00	\$7,670.00
14	8" Air Release Valves	1	EA	\$9,475.00	\$9,475.00
15	8" Connect to Existing	2	EA	\$7,587.00	\$15,174.00
16	HDPE to PVC Pipe Adapter	2	EA	\$380.00	\$760.00
17	14" HDPE (DR-9) by Directional Drill	200	LF	\$179.60	\$35,920.00
18	14" 11.25° Elbow	2	EA	\$2,848.00	\$5,696.00
19	14" Foster Adpt	2	EA	\$1,150.00	\$2,300.00
20	14"x12" Reducer	2	EA	\$2,470.00	\$4,940.00
21	12" 45° Elbow	4	EA	\$1,710.00	\$6,840.00
22	12" PVC WM (C-900 DR-18)	40	EA	\$136.00	\$5,440.00
23	12" Gave Valve	2	EA	\$5,610.00	\$11,220.00
24	12" Air Release Valves	1	EA	\$9,810.00	\$9,810.00
25	12" Connect to Existing	2	EA	\$11,272.00	\$22,544.00
26	HDPE to PVC Pipe Adapter	2	EA	\$854.00	\$1,708.00
27					\$0.00
28					\$0.00
29					\$0.00
30					\$0.00
31					\$0.00
32					\$0.00
III					
<i>RESTORATION ITEMS</i>					
33	Sod	230	SY	\$9.85	\$2,265.50
34	Swale Restoration	120	SY	\$13.25	\$1,590.00
35					\$0.00
36					\$0.00
37					\$0.00
				TOTAL BID	\$199,227.50
AWARD: THIS BID WILL BE AWARDED TO THE LOWEST, RESPONSIVE, RESPONSIBLE BIDDER					